BRUHAT BENGALURU MAHANAGARA PALIKE

Clients Name	:	Executive Engineer Yelahanka Division
Project Name	:	Construction of Lead of Drain at 16th A Cross in ward No-04 of Yelahanka satellite town sub division
Consultants	:	Civil Pro
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	29-Jun-22
Project End Date	:	12-Aug-22
Project Length in Months	:	3 Months

Sl. No	*Assignment*	*Unit*	*Modified Qnty*	*Qty of Work done*	*% Of Work done*	*Start Date*	*End Date*	*No. of Working Days*
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the	Cum	42.91	42.91	100	29-06-22	04-07-22	5
2	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the	Cum	19.43	19.43	100	29-06-22	04-07-22	5
3	Dismantling of barbed wire fencing/ wire mesh fencing including posts, foundation concrete, back filling of pit by manual means including disposal of dismantled material with all lifts and lead, stacking serviceable material and unserviceable material separately. and as per the directions of the	Sqm	11.88	11.88	100	29-06-22	04-07-22	5
4	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 m3 in volume and stock piling at designated locations and disposal of dismantled materials and stacking serviceable and unserviceable materials separately. and as per the	Cum	6.00	6.00	100	29-06-22	04-07-22	5
5	Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work	Sqm	258.03	258.03	100	01-07-22	04-07-22	3
6	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution	Cum	931.93	931.93	100	03-07-22	10-07-22	7
7	Providing One line dressing to granite stone slab/ granite stone masonry as per speciication and as per the directions of the Engineer-in-charge of the work	Sqm	77.40	77.40	100	06-07-22	12-07-22	6
8	Providing and Filling in foundation with granite / trap broken metal 100mm and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift complete as per specifications. and as per the directions of the Engineer-in-	Cum	2.45	2.45	100	06-07-22	12-07-22	6
9	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well	Cum	140.56	140.56	100	07-07-22	12-07-22	5
10	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as	Cum	274.32	274.32	100	09-07-22	29-07-22	20

BRUHAT BENGALURU MAHANAGARA PALIKE

	Clients Name	:	Executive Engineer Yelahanka Division
	Project Name	:	Construction of Lead of Drain at 16th A Cross in ward No-04 of Yelahanka satellite town sub division
	Consultants	:	Civil Pro
	Project Manager /Team Leader	:	Karthik Rechan
	Project Start Date	:	29-Jun-22
	Project End Date	:	12-Aug-22
	Project Length in Months	:	3 Months

SL No	*Assignment*	*Unit*	*Modified Qnty*	*Qty of Work done*	*% Of Work done*	*Start Date*	*End Date*	*No. of Working Days*
12	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work, curing, including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete.	Sqm	491.76	491.76	100	24-07-22	03-08-22	10
13	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As	Sqm	58.43	58.43	100	24-07-22	03-08-22	10
14	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as	Cum	59.95	59.95	100	29-07-22	08-08-22	10
15	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top width 100mm and bottom width 150mm respectively, 300mm high with CM 1:3 plastering and finishing cutting including form work, curing, including cost of all materials, labour, hire charges of	Nos	1364.00	1364.00	100	27-07-22	03-08-22	7
16	Painting Two Coats on New Concrete Surfaces Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces and directions of the Engineer in charge.	Sqm	214.83	214.83	100	28-07-22	03-08-22	6
17	Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per m2 over 50mm thick sand bed (average thickness) and	Sqm	60.00	60.00	100	31-07-22	05-08-22	5
18	Providing and laying reinforced cement concrete pipe NP3 for culverts on first class bedding of granular material in single row including fixing collar with cement. mortar 1:2 but excluding excavation, protection works, backfilling, concrete and masonry works in head walls and parapetsand as	m	14.00	14.00	100	07-07-22	13-07-22	6
19	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6 and as per the directions of the Engineer-in-charge of the work	Cum	16.15	16.15	100	10-07-22	14-07-22	4
20	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations and other similar works etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m. and as per the directions of the Engineer-in-	Cum	20.79	20.79	100	10-07-22	14-07-22	4
21	Providing and fixing Structural Steel work in single section, fixed with or without connecting plate, including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer all complete including cost of materials, labour, usage charges of	Kg	394.82	394.81	100	17-07-22		



BRUHAT BENGALURU MAHANAGARA PALIKE

Clients Name	:	Executive Engineer Yelahanka Division
Project Name	:	Construction of Lead of Drain at 16th A Cross in ward No-04 of Yelahanka satellite town sub division
Consultants	:	Civil Pro
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	29-Jun-22
Project End Date	:	12-Aug-22
Project Length in Months	:	3 Months

Sl. No	*Assignment*	*Unit*	*Modified Qnty*	*Qty of Work done*	*% Of Work done*	*Start Date*	*End Date*	*No. of Working Days*	Jun-22	Jul-22	Aug-22
23	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 14 m3) and as per the directions of the Engineer-in-charge of the work	Cum	1000.27	1000.27	100	02-08-22	09-08-22	7			100% Completed
24	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 10 km = 180 t.km and as per the directions of the Engineer-in-charge of the work	t.Km	1280.34	1280.34	100	03-08-22	10-08-22	7		100% Completed	

Planned %

Executed %

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬೃ.ಬ.ಗ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-10

CIVIL Pro
S
D
BANGALORE